

ANNUAL MINING REPORT 2024-25

South Eastern Coalfields Limited - Gevra Area

Report Reference: SECL/GEV/2024-25/MR/004

1. MINE DETAILS

Mine Name:	Gevra Opencast Mine
Location:	Korba, Chhattisgarh, India
District:	Korba
State:	Chhattisgarh
Company:	South Eastern Coalfields Limited (SECL)
Mineral:	Non-Coking Coal
Mining Method:	Opencast
Report Period:	FY 2024-25 (April 2024 to March 2025)
Date of Report:	28-04-2025

2. PRODUCTION SUMMARY

- Total coal extracted during FY 2024-25: 52.5 million tonnes
- Overburden removed: 85.1 million cubic metres
- Stripping ratio: 1.62 cubic metres per tonne
- Grade band: G9 to G11
- Despatch by rail: 41.2 million tonnes
- Despatch by road: 11.3 million tonnes

3. GEOLOGICAL FINDINGS

Gevra is worked as a large mechanised opencast mine using shovel-dumper combination supported by surface miners. Exploration during the year was directed at the southern extension, where fourteen boreholes confirmed the continuity of the principal seam over a strike length of 2.8 kilometres.

The stripping ratio for the reporting period averaged 1.62 cubic metres per tonne, marginally better than the 1.71 assumed in the approved mining plan. Coal quality remained in the G9 to G11 band, consistent with the grade declared for despatches to linked power stations.

4. RESERVE POSITION

- Proved reserves: 780 million tonnes
- Indicated reserves: 245 million tonnes
- Estimated mine life at current rate of extraction: 21 years

ANNUAL MINING REPORT 2024-25

South Eastern Coalfields Limited - Gevra Area

Report Reference: SECL/GEV/2024-25/MR/004

5. ENVIRONMENTAL COMPLIANCE

- Ambient air quality monitored continuously at four stations; PM10 within NAAQS limits.
- Mine water treated and recycled for dust suppression and washery make-up.
- Plantation of 42 hectares completed during the year under the progressive mine closure plan.
- Quarterly returns filed with the State Pollution Control Board without adverse observation.

6. SAFETY

- Zero fatalities recorded during the reporting period.
- All statutory inspections completed as per DGMS circulars.
- Reportable injury rate of 0.11 per lakh tonnes, against a corporate target of 0.20.

7. RECOMMENDATIONS

- Continue exploratory drilling in the eastern block to firm up inferred reserves.
- Commission the second conveyor to reduce road haulage and diesel consumption.
- Review the overburden dump slope design ahead of the monsoon.