

ANNUAL MINING REPORT 2024-25

Bharat Coking Coal Limited - Jharia Division
Report Reference: BCCL/JHR/2024-25/MR/017

1. MINE DETAILS

Mine Name:	Jharia Coal Mine
Location:	Dhanbad, Jharkhand, India
District:	Dhanbad
State:	Jharkhand
Company:	Bharat Coking Coal Limited (BCCL)
Mineral:	Coking Coal
Mining Method:	Underground
Report Period:	FY 2024-25 (April 2024 to March 2025)
Date of Report:	15-04-2025

2. PRODUCTION SUMMARY

- Total coal extracted during FY 2024-25: 3,50,000 MT
- Peak monthly production: 35,000 MT (December 2024)
- Average daily production: 1,200 MT
- Grade: Coking Coal, Grade III
- Calorific value: 5,200 kcal/kg
- Ash content: 18 to 22 per cent

3. GEOLOGICAL FINDINGS

The Jharia coalfield remains the principal source of prime coking coal in the country. Exploration during the year covered 18.4 square kilometres of the lease, of which 6.2 square kilometres was surveyed for the first time. Seams II, III and IV were intersected in all twenty-two boreholes drilled during the period, with seam III continuing to be the most productive horizon.

Seam thickness ranges from 3.5 metres to 8.2 metres across the block. The dip varies between 1 in 12 and 1 in 15 towards the north-east. Roof conditions in the western panels are rated moderate to difficult and continue to require systematic support rules. The water table lies below the current working horizon and no significant inflow was encountered.

4. RESERVE POSITION

- Proved reserves: 15.0 million tonnes
- Indicated reserves: 8.4 million tonnes
- Estimated mine life at current rate of extraction: 42 years

ANNUAL MINING REPORT 2024-25

Bharat Coking Coal Limited - Jharia Division
Report Reference: BCCL/JHR/2024-25/MR/017

5. ENVIRONMENTAL COMPLIANCE

- Ambient air quality monitored continuously at four stations; PM10 within NAAQS limits.
- Mine water treated and recycled for dust suppression and washery make-up.
- Plantation of 42 hectares completed during the year under the progressive mine closure plan.
- Quarterly returns filed with the State Pollution Control Board without adverse observation.

6. SAFETY

- Zero fatalities recorded during the reporting period.
- All statutory inspections completed as per DGMS circulars.
- Reportable injury rate of 0.11 per lakh tonnes, against a corporate target of 0.20.

7. RECOMMENDATIONS

- Continue exploratory drilling in the eastern block to firm up inferred reserves.
- Commission the second conveyor to reduce road haulage and diesel consumption.
- Review the overburden dump slope design ahead of the monsoon.